Gridsmart FIELD AUDIT CHECKLIST

Intersection Name: Auditor Name:		
City, State / Agency:	Date:	
IN THE CABINET		
Gridsmart Processor installed to spec?	☐ Yes	☐ No
- Cabinet grounded, 25 Ohms or less resistance to		
- EPM / Fiber Media Converter installed and prope	<u> </u>	
- Drain wire connected (Ethernet Only)	Yes	
- Processor plugged in to Protected/Filtered outlet (not GFCI) Comments:		
Comments:		
CAMERAS		
Gridsmart Cameras installed to spec?	☐ Yes	No
- Cable Type (shielded, gel-flooded, burial grade)		
Cable Length < 300' (between Repeaters) or < 2k	k feet w/ Fiber ☐ Yes	∐ No
- Bell camera location (>35' height, <75' to center,	<150' to stopbar)	☐ No
- Leveled, Clean Lens, Minimal Occlussions, "G" o	orientation, etc.	☐ No
- Mounting Structure grounded, 25 Ohms or less re	esistance to ground Yes	☐ No
- Camera Mount grounded (bonded to Mounting S	Structure)	☐ No
Comments		
SITE CONFIGURATION		
Is the site configured correctly?	☐ Yes	□ No
- Latest Gridsmart software version installed – App		
- Zones configured correctly - phases, turn type, fl		
- Road and Object Masks used correctly	☐ Yes	
- Network Settings configured correctly	☐ Yes	
- Correct Camera Settings - North Heading, Heigh		
- Correct Site Settings – Lat/Long, Control type, et	tc. L Yes	∐ No
Comments		
Auditor Comments		
Additor Comments		